BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	UGDWorks and Sinking of Borewell, Laying of Pipeline in Ward No 14 Bagalagunte
2	Estimated cost and Technical Sanction NO and Date	Rs.100.00 Lakhs, T.S No.166/18-19, 19.02.2019
3	Amount of Tender	9167184.00
4	Job Code No	014-19-000046
5	Name & Address of the contractor	R Shivaram
6	Aggrement No & Date	EE/DD/AGR/136 /20-21, Dt.27.11.2020
7	No. & Date Under which the woirk order has been issued	EE/DD/WO/136 /20-21, Dt.27.11.2020
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	
10	Date of receipt of application in Sub Division	
11	Weather time extended	No
12	Due date of Starting the work	27.11.2020
13	Due date of completion of the work	31.05.2021
14	Actul Date of completion of the work	26.02.2021
15	Progress achieved during first extension	-
16	Time extension period applied for	26.02.2021 To 31.05.2020
17	No of Days	96 Days
18	Time Extension Recommended	26.02.2021 To 31.05.2020 96 Days

Scanned by CamScanner

Sl	DESCRIPTION	DETAILS
19	Whether original application of contractor enclosed	Yes
20	The balance work to be executed	20%
21	Approximate time required for completion on the work	90 Days
22	Work charge establishment expenditure incurred after expirey of the due date of completion	2000000 (20%)
23	Wether notice as per clause (2) of aggreement if so, No	NO
24	Weather Reply received action taken on the contractor	–
25	Rate of Fine recommended by Asst.Executive Engineer	Recommanded Without Penalty
26	Remarks of Executive Engineer	Time Extn may be granted with out fine for 15 days

ASSISTANT ENGINEER
Ward No 14

ASSISTANT EXECUTIVE ENGINEER
T.Dasarahalli SUB DIVISION

EXECUTIVE ENGINEER
Dasarahalli Division
Brihat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

As recommended by Executive Engineer
-to-in granted

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.

Scanned by CamScanner